

Santiago Canyon Road Safety Improvement Project

The City of Orange has worked closely with the Orange Park Acres Traffic Committee and the OPA Board of Directors on the Santiago Canyon Road Safety Improvement Project. The construction is to begin on October 18, 2010 and finish sometime in the middle of January 2011.

During this time, please drive carefully on the road.

Alternate routes are appropriate if you can find and use them. Keep in mind that during this period, new traffic signals are being installed as Rancho Santiago Community College as part of the parking lot expansion program. Also, construction work on Orange Park Boulevard will be taking place. The work on Chapman Avenue is expected to be completed by the end of October.

The construction project is scheduled in the following steps:

Phase 1	Northeast side of Santiago Canyon Road
10/18/10	Construction begins
10/19/10	Asphalt removal and cutting
11/1 through 11/10	Gutter placement and installation
11/11	Grading of the parkway is planned
11/17 – 11/22	Guardrail installation on the north side
Phase 2	Median Construction
11/23/10	Surveying
11/24 – 11/29	Asphalt Removal
12/3 – 12/6	Irrigation
12/3 – 12/8	Install curb
12/9	Asphalt paving
12/23 – 12/27	Irrigation installation
12/23 – 12/28	Install street lights
12/28 -12/29	Grade median
12/30 – 1/4/11	Place and compact DG
1/11 – 1/13/11	Signage and striping

This safety upgrade is long overdue. A few weeks of disrupted traffic is well worth the expected reduction in accidents and loss of life. Thank you for your cooperation.



Orange Park Association